

Meeting Summary #30

Project: Trunk Sewer Spur & Munger Trail Spur –
S.S.I.D. #448

Owner: City of Hermantown

Re: Construction Meeting Summary #30

Project Number: 16-808

Meeting Location: Job Trailer, Stebner Park

Meeting Date: 11/11/20 8:00 AM

1) Attendees

Name	Company
David Bolf	NCE/City of Hermantown
Pat Raye	NCE
Adam Castle	USA

2) Meeting Summary

- Progress
 - 135' out of MH-229.
 - South Pond is about 80% completed.
- Schedule (all weather permitting at this point)
 - Sewer work to continue to north with focus on rock blasting the remaining length. Pipe progress likely slow for the next couple weeks.
 - Blasting operations to continue.
 - Pond excavation to continue at public works facility.
- Other Discussion Items
 - USA submitted updated schedule and extension request. This will be Change Order #4.
 - USA directed to place rock at entrances to the trail. Coordinate with NCE prior to placement. (Okerstrom, Stebner Park, and both sides of Anderson)
 - MERC and MP have relocated their line in the Maple Grove ROW.
 - Century Link and NESC have not responded to requests to submit plans.
 - Someone shut off generators to dewatering pumps.
- **NEXT MEETING 11/18/20** – Job Trailer, Stebner Park, Meeting Summary with updates notes will be sent out.

Prepared by: David Bolf, P.E.

Date: 11/11/20

Copies: ☒Attendees ☒Name ☐Name ☐Name

All recipients of this document are charged with the responsibility to read this summary and attachments in their entirety. The author will assume, unless notified otherwise, that all the information is complete and accurate. It will also be assumed that if a required action is directed towards a recipient that he/she will diligently progress with their responsibilities and are ready to report on that item at the next designated meeting.