

## Meeting Summary #35

**Project:** Trunk Sewer Spur & Munger Trail Spur –  
S.S.I.D. #448

**Owner:** City of Hermantown

**Re: Construction Meeting Summary #35**

**Project Number:** 16-808

**Meeting Location:** Stebner Park

**Meeting Date:** 5/5/21 8:00 AM

### 1) Attendees

Name	Company
Adam Zwak	NCE
Glen Leibel	City of Hermantown
Joe Wicklund	City of Hermantown
Russ Lamppa	USA
Paul Senst	City of Hermantown

### 2) Meeting Summary

- Progress
  - Trunk Sewer Pipe Completed in January. Pipe has been live since.
  - Jetting and Televising completed, except on last of pipe along Maple Grove.
  - All vacuum testing, pressure testing, and mandrel test are completed on the pipe in the ground.
  - Stub completed for Oak Ridge Drive Extension
- Schedule
  - Added catch basin and pipe to improve drainage conditions at the public works facility to be installed
  - USA to begin maintenance road construction from “tee” to Maple Grove.

#### Other Discussion Items

- Placement of “extra” blast rock along soccer field.
- Paving plan and tentative schedule
  - Noted that City will allow (1) 3” lift of bituminous.
  - City expressed concern for bituminous is USA intends to haul on completed trail.
- Eric noted City would be planting 63 trees along corridor, per grant.
- Signage to keep unauthorized users off of trail.

**NEXT MEETING 5/12/21** – Job Trailer, Stebner Park, Meeting Summary with updates notes will be sent out.

**Prepared by:** David Bolf, P.E.

**Date:** 5/12/21

Copies:      ☒Attendees   ☒Name      ☐Name      ☐Name

All recipients of this document are charged with the responsibility to read this summary and attachments in their entirety. The author will assume, unless notified otherwise, that all the information is complete and accurate. It will also be assumed that if a required action is directed towards a recipient that he/she will diligently progress with their responsibilities and are ready to report on that item at the next designated meeting.