

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #17

Meeting Date 9/3/2024

1) Attendees

Name	Company	Name	Company
Joe Wicklund	City of Hermantown	Alex Hakamaki	Northland
Trygve Ledin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE		
Chase Ernst	NCE		

2) Meeting Summary

- Progress Road
 - Installed additional driveways on Hermantown Road
 - Prepping for Sod installation on Old Midway Road
 - Installing Driveway Culverts East of Bridge on Hermantown Road
 - Grubbing is mostly done on East Hermantown Road
 - Prepping for subcut

- Progress Bridge
 - Finished bridge reinforcement
 - Finished Bridge Decking

- Schedule
 - Structural Backfilling for Bridge
 - Bridge Approach Panels
 - Two weeks railings
 - Access to open 3-4 weeks
 - Installing Driveway Culverts
 - Starting Subcuts on Eastern portion of Hermantown Road
 - Muck subcut will start tomorrow East Hermantown Road-
 - Most likely disturbed for two weeks
 - Between address 5424 -5359 HERMANTOWN RD
 - Mail 'gang' boxes 5577- 5461 will move to the intersection of Ugstad and Lindahl
 - Northland will always provide an in and out for driveways but it may go different directions for day to day
 - Paving equipment will only be on Fridays or Saturdays hopefully next week
 - There will be a change order for the fill dumpsite to grade for a soccer field and possible haul In top soil for turf establishment

- Other Discussion Items

Meeting Summary #17

- Sodding will be placed where lawns are present most likely in October by ECS
- Potential to pave western portion of the project this week
- Owners at 5524 and 5544 would like the stored culvert materials moved for mowing purposes

ID	Task Name	Mod	Duration	Start	Finish	Predecessors	Actual Start	Actual Finish
1	Rocky Run Bridge - 09/03/24 2W Look Ahead		92 days	Mon 5/13/24	Fri 9/20/24		Mon 5/13/24	NA
28	Strip Diaphragms		1 day	Tue 9/3/24	Tue 9/3/24		Tue 9/3/24	Tue 9/3/24
29	Structural Backfill		2 days	Wed 9/4/24	Thu 9/5/24		NA	NA
30	Bridge Approach Panels		3 days	Fri 9/6/24	Tue 9/10/24	29	NA	NA
31	Common/Select/C5 - West		2 days	Mon 9/9/24	Tue 9/10/24	29FS+1 day	NA	NA
32	Common/Select/C5 - East		3 days	Wed 9/11/24	Fri 9/13/24	31	NA	NA
33	Type S (TL-4) Barrier Concrete		4 days	Wed 9/11/24	Mon 9/16/24	30	NA	NA
34	Deck Strip		4 days	Tue 9/17/24	Fri 9/20/24	33,27FS+9 days	NA	NA
35	Finish Slopes		1 day	Mon 9/16/24	Mon 9/16/24	32	NA	NA
36	Prime Demob		1 day	Tue 9/17/24	Tue 9/17/24	35	NA	NA
37	Install Signs		1 day	Tue 9/17/24	Tue 9/17/24	35	NA	NA
38	Special Surface Finish		1 day	Tue 9/17/24	Tue 9/17/24	35	NA	NA

o send Trish word doc

Project: 08_27_24 - Rocky Run B
Date: Tue 9/3/24

Task	Inactive Summary	External Tasks
Split	Manual Task	External Milestone
Milestone	Duration-only	Deadline
Summary	Manual Summary Rollup	Progress
Project Summary	Manual Summary	Manual Progress
Inactive Task	Start-only	
Inactive Milestone	Finish-only	