

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #20

Meeting Date 9/24/2024

1) Attendees

Name	Company	Name	Company
Joe Wicklund	City of Hermantown	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE		

2) Meeting Summary

- Progress Road
 - East end- Done with most of the culverts and site preparation
 - Only a couple culverts left
 - NCE to prepare a change order for culvert at intersection of Lindahl road and Hermantown
 - Medicom got conduit last week

- Progress Bridge
 - Bridge crew is finished
 - Bridge plate is on
 - Bridge approaches still need to be completed
 - Resident asked if there will be railings along the approach panels-LHB said no they are not required but the bases are there in case they are needed in the future.
 - Next week should be passable

- Schedule
 - Paving crew will be here Friday and Saturday for the first lift of bituminous, Northland will get as far as they can
 - Calcium will be spread on Thursday this week on the east end for road stabilization
 - Then shoulder material
 - Sod/seed should go in after base course but
 - Two Weeks before wear course of paving will go down
 - Three to four before mailboxes, file numbers, and final walk through

- Other Discussion Items
 - Nicole Wizner 5737 Hermantown asked that we look at her driveway
 - Resident asked if there will be a bump at the driveways-Yes until second lift of bit