

Project: Trunk Sewer Spur & Munger Trail Spur –
S.S.I.D. #448

Owner: City of Hermantown

Re: Construction Meeting Summary #36

Project Number: 16-808

Meeting Location: Stebner Park

Meeting Date: 5/12/21 8:00 AM

1) Attendees

Name	Company
Adam Zwak	NCE
Jerry	City of Hermantown
David Bolf	NCE/City of Hermantown
Russ Lamppa	USA

2) Meeting Summary

- Progress
 - Touch up grading and catch basin structure and pipe installed at public works.
 - Mobing and prep work for maintenance road construction from “tee” to Maple Grove
 - Placement of “extra” blast rock along soccer field complete

- Schedule
 - USA to begin maintenance road construction from “tee” to Maple Grove.

Other Discussion Items

- Paving plan and tentative schedule
 - Noted that City will allow (1) 3” lift of bituminous.
 - City expressed concern for bituminous is USA intends to haul on completed trail.
 - City asked that USA bring paving subcontractor to construction meeting a week ahead of time to discuss process.
- Structure at public works was set higher than expected, USA to look at low profile grate.
- NCE to check grade of C5 in place versus plan.
- USA and NCE to agree on section thicknesses and class 5 grade before stripping C5 for shouldering.
- Blast rock from MH-230 to corner of Maple Grove and Haines to be remove when exceeding 12” along sewer and beneath Maintenance Road. Clean up along Maple Grove.

NEXT MEETING 5/19/21 – Job Trailer, Stebner Park, Meeting Summary with updates notes will be sent out.

Prepared by: David Bolf, P.E.

Date: 5/19/21

Copies: ☒Attendees ☒Name ☐Name ☐Name

All recipients of this document are charged with the responsibility to read this summary and attachments in their entirety. The author will assume, unless notified otherwise, that all the information is complete and accurate. It will also be assumed that if a required action is directed towards a recipient that he/she will diligently progress with their responsibilities and are ready to report on that item at the next designated meeting.