

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #1

Meeting Date: 15/14/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE		
Joe Wicklund	City of Hermantown		

2) Meeting Summary

- Progress
 - Silt fence installed
 - Reclaim of Roadway Completed
 - Mobilized
 - Silt fence installed in Fitchner Field
 - Bridge Removal Started
 - Traffic Control installed

- Schedule
 - Clearing and grubbing this week
 - Finalizing BMPs
 - Potentially sub cutting next week
 - Potentially replacing driveways next week
 - Starting on the west end of Hermantown Road

- Other Discussion Items
 - Project to be completed in October
 - Sequence of construction activities
 - Reclaim roadway
 - Clear and grub ditches
 - Replace driveways and culverts