

Meeting Summary #2

Project Number: 23-8007

Project: Hermantown Road and Old Midway Road

Reconditioning

Owner: City of Hermantown Meeting Location: Intersection of Hermantown Road

and Old Midway Road

Re: Construction Meeting Summary #2 Meeting Date: 5/21/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE		
Joe Wicklund	City of Hermantown		

2) Meeting Summary

Progress

- Grubbing both Roadways
- o Bio Roll installed

• Schedule

- o Continuing to clear and grub this week
- o Installing more BMPs
- Installing culverts
- Starting pipe removals

• Other Discussion Items

- o Switching from Silt Fence to Bio Roll in select areas
- Change Order for Bit Removal
- SEQ items for Pay App finalized at End of Week
- Driveway additions
- o Boulders
- Speeding
- Speed limit on Hermantown Road Discussed