

Meeting Summary #4

Project Number: 23-8007

Project: Hermantown Road and Old Midway Road

Reconditioning

Owner: City of Hermantown Meeting Location: Intersection of Hermantown Road

and Old Midway Road

Re: Construction Meeting Summary #4 Meeting Date: 6/4/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE		
Joe Wicklund	City of Hermantown		

2) Meeting Summary

Progress

- Grubbing remains west of Midway Road
- Continued effort on Centerline and driveway culverts replacements
- First footing poured for the Bridge

• Schedule

- Continuing to replace centerline and driveway culverts
 - Currently at the intersection of Old Midway Road and Hermantown Road
- Starting to replace culvers along Old Midway Road

Other Discussion Items

- o Resident requested a driveway installation Quote
- o Gradations needed for materials
- Roadway safety discussion on navigating roads for children as school is finishing up this week
- Culvert lengths and installation methods discussed with residents