

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #5

Meeting Date: 6/11/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE		
Joe Wicklund	City of Hermantown		

2) Meeting Summary

- Progress
 - Installed Driveway culverts along Old Midway
 - Installed Centerline Culverts
 - Pouring abutment for Bridge
- Schedule
 - Continuing to replace centerline and driveway culverts
 - Currently looking at Old Midway Road
 - Starting muck excavation along the Northern portion of Old Midway Road
- Other Discussion Items
 - Additional stop signs to be placed at the intersection of Old Midway and Hermantown Road making it a 4 way stop
 - Contractor hours to increase to 12-hour days and to include working on Saturdays