

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #6 (Revised)

Meeting Date: 6/18/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE	Brandon Suhonen	Northland

2) Meeting Summary

- Progress
 - Installed Driveway culverts along Old Midway
 - STA 30+00 to 45+00
 - Completed Muck cuts along Northern Old Midway Road
 - STA 19+00 to 21+00
 - STA 44+00 to 46+00
 - Pouring abutments for the Bridge – West Portion
- Schedule
 - Continuing to replace centerline and driveway culverts on Old Midway Road
 - Muck excavation along Old Midway Road – Southern portion
 - STA 4+00 to 8+50
 - Pouring wingwalls for the Bridge – West Portion
- Other Discussion Items
 - Pay App due next week, quantities to be included until end of this work week
 - City directed contractor to sweep Ugstad Road
 - City requested more traffic control for the Fitchner Field work
 - Noted that flaggers have been onsite