

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #8

Meeting Date: 7/2/2024

1) Attendees

Name	Company	Name	Company
		Alex Hakamaki	Northland
Trygve Lodin		Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
		Drew Elling	LHB
		Chris Lund	NCE

2) Meeting Summary

- Progress
 - Grading slopes and ditches along northern portion of Old Midway Road and western section Hermantown Road
 - Muck Excavation completed on northern portion Old Midway Road
 - Backfilling west side of Bridge
 - Installed Centerline culvert on northern portion of Old Midway Road
 - Installed driveway culvert at STA 4+54
- Schedule
 - Replacing Centerline Culvert at the Old Midway Road Intersection
 - Grading slopes and ditching along Southern portion of Old Midway Road
 - Starting bridgework on east side
- Other Discussion Items
 - Contractor will not be working Thursday, Friday, or Saturday