

**Project:** Hermantown Road and Old Midway Road  
Reconditioning

**Project Number:** 23-8007

**Owner:** City of Hermantown

**Meeting Location:** Intersection of Hermantown Road  
and Old Midway Road

**Re: Construction Meeting Summary #9**

**Meeting Date:** 7/9/2024

**1) Attendees**

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
Chris Lund	NCE	Chris Lund	NCE

**2) Meeting Summary**

- Progress
  - Grading slopes and ditches along various locations of Old Midway Road
  - Grading slopes and ditches along various locations of Hermantown Road west of Old Midway Road
  - Installed Centerline culvert on Old Midway Road at STA 10+74
  - Installed Centerline culvert on Old Midway Road at STA 18+45
  - Backfilled west of Bridge
- Schedule
  - Continuing to grades slopes and ditches along Hermantown Road located west of Old Midway Road
  - Starting demolition of east side of bridge
  - Extra centerline culverts order the for Old Midway Road and Hermantown Road intersection
    - Expected to site in the next 2-3 weeks
- Other Discussion Items
  - City of Hermantown picked up Salvaged Culverts
  - Northland Contractors to send NCE/City documentation project timeline updates due to weather
  - Noted the Bridge crew has lost around 8 working days to rain thus far