

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #10

Meeting Date: 7/16/2024

1) Attendees

Name	Company	Name	Company
David Bolf	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
		Chris Lund	NCE

2) Meeting Summary

- Progress
 - Grading slopes and ditches along various locations of Old Midway Road
 - Grading slopes and ditches along various locations of Hermantown Road west of Old Midway Road
 - Installed Centerline culvert on Hermantown Road at STA51+50
 - Dewatering east side of Bridge
- Schedule
 - Continuing to grades slopes and ditches along Hermantown Road located west of Old Midway Road
 - Placing Class 5 over Roadway, starting at west end of Hermantown Road
 - Tracking class 5 quantities with tickets
 - Installing centerline culvert at intersection of Old Midway Road and Hermantown Road
 - Starting to form Bridge Footings for east side
- Other Discussion Items
 - Change order will be needed for over running planned quantities on Bridge item