

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #11

Meeting Date: 7/23/2024

1) Attendees

Name	Company	Name	Company
Chris Lund	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
		Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
		Jon	LHB

2) Meeting Summary

- Progress Road
 - Completed the realignment and bituminous transition at Hermantown Rd and Hwy 2
 - Completed the alignment and bituminous transition at Old Midway Rd and Midway Rd
 - Regrading of sub base and shoulders
- Progress Bridge
 - Completed more dewatering
 - Laid pad for footing on west side
 - Next week scheduled for next footing
- Schedule
 - Pay application is due next Monday 7/29 for work completed up to this Friday 7/26
 - Next Week Base course 1, possible chloride (NCE to review standards) and 1 lift of paving if weather allows
 - Waiting on extra culvert for new driveways and change order upsized culverts.
 - Completion Date still Oct 25-30
- Other Discussion Items
 - Billings -3962 Old Midway would like his ditch recontoured and cleared
 - Q: will there be sod on ditches-
 - A: Sod at residential yards, blanket and seed at wood lines
 - Q: How long will driveways be closed
 - A: no more than an hour as the mix sets quickly
 - Several residential lots on north Old Midway Rd have ditch regrading and clearing of culverts concerns as sediment has built up due to erosion control removal