

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #12

Meeting Date: 7/30/2024

1) Attendees

Name	Company	Name	Company
Chris Lund	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
		Jon	LHB

2) Meeting Summary

- Progress Road
 - Base has been finalized for Old Midway Road and western portion of Hermantown Road
 - Entire project has been sprayed with calcium chloride to manage dust
 - BaseOne injections on Old Midway Road and western portion of Hermantown Road for road stability and dust reduction
 - Bituminous Apron has been removed on Hermantown Road/Midway Road Intersection on west side
 - Slope grades and ditching
 - Prepping for pavement
- Progress Bridge
 - Poured last footing
- Schedule
 - Ready for pavement in most west side places
 - Installing centerline culverts on Hermantown Road east of Midway Road
 - The large change order culvert should do be here next week
 - Bridge will be pouring east abutment this week
- Other Discussion Items
 - 3950 Old Midway Rd. still needs a culvert and ditch redesign
 - There is concern that the bridge will not be open for school buses to get through- most likely it will be closed the first 2-3 weeks after school starts
 - There needs to be coordination with Medicom to install conduit after ditch is final graded but before pavement is installed