

**Project:** Hermantown Road and Old Midway Road  
Reconditioning

**Project Number:** 23-8007

**Owner:** City of Hermantown

**Meeting Location:** Intersection of Hermantown Road  
and Old Midway Road

**Re: Construction Meeting Summary #13**

**Meeting Date:** 8/6/2024

**1) Attendees**

Name	Company	Name	Company
Chris Lund	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE	Jon Sitter	LHB

**2) Meeting Summary**

- Progress Road
  - Clearing and grubbing east of Midway Road
  - Installed 3 centerline culverts east of bridge
  - Installed driveway culverts east of bridge
- Progress Bridge
  - Poured bridge abutment
  - Forming wingwalls for bridge
- Schedule
  - Backfilling sand for bridge
  - Setting beams for bridge
  - Installing driveway culverts east of bridge
  - Installing centerline culverts east of bridge
  - ditching and sloping east of bridge
- Other Discussion Items
  - Density checks required for Roadway
  - Resident brought up an issue that a sign on Lindahl Road hasn't been replaced since it was hit