

**Project:** Hermantown Road and Old Midway Road  
Reconditioning

**Project Number:** 23-8007

**Owner:** City of Hermantown

**Meeting Location:** Intersection of Hermantown Road  
and Old Midway Road

**Re: Construction Meeting Summary #14**

**Meeting Date:** 8/13/2024

**1) Attendees**

Name	Company	Name	Company
Chris Lund	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
		Jon Sitter	LHB

**2) Meeting Summary**

- Progress Road
  - Installed driveway culverts east of bridge on Hermantown Road
  - Continued to work on sloping and ditching east of the bridge on Hermantown Road
  - The 18" larger culverts came
- Progress Bridge
  - Backfilled and installed rip rap
  - Cleaned up dewatering
- Schedule
  - Plan to install 18" culverts and other culverts on the west end next week
  - Paving will possibly start next Thursday
  - Density checks need to be submitted before paving can begin
  - Sodding and other soil stabilization will start the third week in August
  - Bridge beams will be set this week
  - Bridge decking will start next week
- Other Discussion Items
  - Transition between Ugstad and Hermantown road has an older strip of bituminous that needs to be removed and repaved with the road paving
  - Kathy on old midway road asked that paving at her driveway not occur until after the morning of the 22nd