

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #15

Meeting Date: 8/20/2024

1) Attendees

Name	Company	Name	Company
Chris Lund	NCE	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE	Jon Sitter	LHB
Joe Wicklund	City of Hermantown		

2) Meeting Summary

- Progress Road
 - Northland was not onsite last week
- Progress Bridge
 - Beams were set for bridge
- Schedule
 - Installing 18" Driveway Culverts on Old Midway Road
 - Prepping slopes for sod
 - Pouring Bridge deck next week
- Other Discussion Items
 - Chris will be off site moving forward, Trygve will be the onsite contact
 - Mediacom will be installing conduit on the western portion of Hermantown Road and Old Midway Road
 - Leaving the slopes around the 96" Rocky Run as is
 - Resident asked if MNDOT can look into the HWY 2 realignment connection
 - Resident asked if the traffic control signage can be placed back along with a
 - Resident asked if road closed sign at the Lindahl Road and Hermantown Road intersection to prevent people from trying to drive to the closed
 - Next pay app is for work to the end of next week