

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #16

Meeting Date: 8/27/2024

1) Attendees

Name	Company	Name	Company
Joe Wicklund	City of Hermantown	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE		

2) Meeting Summary

- Progress Road
 - Installed additional driveways on Hermantown Road
 - Prepping for Sod installation on Old Midway Road
 - Installing Driveway Culverts East of Bridge on Hermantown Road
- Progress Bridge
 - Finished bridge reinforcement
 - Finished Bridge Decking
- Schedule
 - Bridge Deck pouring
 - Structural Backfilling for Bridge
 - Bridge Approach Panels
 - Installing Driveway Culverts
 - Starting Subcuts on Eastern portion of Hermantown Road
- Other Discussion Items
 - Sodding will be placed where lawns are present
 - Potential to pave western portion of the project this week