

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #19

Meeting Date 9/17/2024

1) Attendees

Name	Company	Name	Company
Joe Wicklund	City of Hermantown	Alex Hakamaki	Northland
Trygve Lodin	NCE	Matt Strom	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Drew Elling	LHB
David Bolf	NCE		

2) Meeting Summary

- Progress Road
 - East end- finished sub cut and muck excavation
 - Only a couple culverts left
 - Putting class 5 down in the on th east end
 - Thursday they plan to complete the base injection
 - NCE will review quantities of calcium to see if there is enough for entire site or just east end
 - NCE to prepare a change order for culvert at intersection of Lindahl road and Hermantown
 - Muck excavation area is finished school buses and traffic can return to normal route

- Progress Bridge
 - Poured the barrier this week
 - Railings are done
 - Approach panels later this week. Cure until next week
 - Bridge crew should be finished by the end of the week
 - Next week should be passable

- Schedule
 - Still Preparing for first week of October for paving
 - Sod/seed should go in after base course but before wear course of paving
 - The 'topsoil' for turf establishment was questioned as there was no line item in the spec, therefore salvaged materials will be used
 - Medicom will be laying conduit next week on east end

- Other Discussion Items
 - 5460 HT road ditch seams to have missing grading/clearing work in areas
 - There are several residents where stumps were not cleared out of ditch. They need to be removed to make ditch mowing safe for owners and city