

Project: Hermantown Road and Old Midway Road
Reconditioning

Project Number: 23-8007

Owner: City of Hermantown

Meeting Location: Intersection of Hermantown Road
and Old Midway Road

Re: Construction Meeting Summary #23

Meeting Date 10/15/2024

1) Attendees

Name	Company	Name	Company
Joe Wicklund	City of Hermantown	Chris Lund	NCE
Trygve Lodin	NCE	Brandon Suhonen	Northland
Paul Senst	City of Hermantown	Dan Kiminski	Northland
Trish Crego	City of Hermantown	Jake Benton	Northland
David Bolf	NCE	Drew Elling	LHB
Wayne Boucher	Mayor City of Hermantown		

2) Meeting Summary

- Progress Road
 - New culverts are all done
 - Contractor is working on driveways on the east end today
 - Base course is complete
 - ¾ of the Wear course is done
 - Sod prep is being completed
 - Fichtner Field work is ready for stabilization
 - NCE will take inventory of any driveways that need better transitions

- Progress Bridge
 - Bridge rip rap was added last week.
 - Curb will need to be completed

- Schedule
 - Sod/seed should go down later this week where
 - The second lift for the entire site is occurring this week
 - Then shoulder material will follow
 - Third week in October is for traffic signs mailboxes, file numbers, and final walk through

- Other Discussion Items
 - 3923 Old Midway Rd. NEEDS to have ditch improvements made
 - 3950 Old Midway Rd now has a lip from the driveway to the road as do several other bituminous driveways
 - Fire signs will point towards the house
 - Current bituminous is drivable
 - Temporary striping will be placed on the roads but not a fog line until the sendoff the job
 - The shoulder and gravel drives will not have calcium chloride for dust control