City of Hermantown	<b>EROSION CONTROL</b>	<u>Fees:</u>		
5105 Maple Grove Road Hermantown, MN 55811	AND FILL PERMIT	Fee: \$125.00 *Minimum Deposit \$500.00		
Phone: 218-729-3600 Fax: 218-729-3620	APPLICATION			
Web: <u>www.hermantownmn.com</u>	City of Hermantown	*Deposit may be increased by Community Development		
		Director based on site conditions and risk or erosion complications		

Permit is required for all land disturbance activities impacting 500 square feet <u>OR</u> more for any project requiring a building permit application for new construction.

A. General Information	
Applicant Contact Information	
Business or Entity:	
Name:	
Address:	
City:	State/Zip:
Phone:	Cell:
Email:	
Landowner Contact Information (If different than	
Applicant)	
Business or Entity:	
Name:	
Address:	
City:	State/Zip:
Phone:	Cell:
Email:	
Contractor Contact Information	
Business or Entity:	
Name:	
Address:	
City:	State/Zip:
Phone:	Cell:
Email:	

# B. Project Information

Brief Project Description (e.g., new home, addition, commercial building, grading, excavation/fill, etc.):

If project extends over winter, the site will need to be temporarily stabilized until the start of next construction season. See Erosion and Sediment Controls section below.

B. Project Information (continued)	
1. <u>Project Type</u>	4. <u>Project Purpose</u>
a. Vegetation Only	a. Clear Land
b. Fill Only	b. 🗌 Road or Driveway
c. Grading Only	c. Fill in Wetland
d. Both Grading & Filling	d. Elevate Building Site
e. Structure & Grading	e. 🗌 Improve Lawn
	f. 🔄 Improve Commercial/Industrial Site
	g. 🗌 Other (specify):
2. <u>Flood Plain Data</u>	5. <u>Project Scope</u>
<ul> <li>a. Is site in the flood plain?</li> <li>Yes No</li> <li>Note: If answer is "YES" fill in the Remainder of this section.</li> </ul>	a. Areas of disturbed Ground in square feet acres
b. Is site in the FLOODWAY? Yes No	b. Volume of Fill in cubic yards:
<ul> <li>c. Is site in General Flood Plain District?</li> <li>Yes No</li> <li>Note: A "YES" answer to either b or c indicates that a problem may exist. A conditional use permit as well as an engineering study will be required in order to determine the impacts on flood elevations</li> </ul>	c. Closes Distance to Ordinary High Water Level (ft):
and velocities.	
d. Is special use permit required? Yes No	d. Project Start Date:
3. Water Resource Data	e. Project Completion Date:
a. Project is adjacent to:	6. Site Characteristics
Lake Stream Ditch	6. <u>Site Characteristics</u>
Name: I.D. No.:	a. Project site soil type: sand gravel clay loam
b. Present water level:	<ul> <li>b. Fill Type: sand gravel clay</li> <li>loam black dirt demo material</li> <li>other (specify)</li> </ul>
c. Ordinary high water level:	c. Average Slope of Work Area:
	feet of rise for each ten (10) feet of horizontal
	distance
d. Highest known water level:	
e. 100 year flood level:	
f. Datum of evidence: Sea Level	
Note: Any fill below the ordinary high may require a DNR permit.	

# Notice: This application is not complete until drawings are submitted which adequately describe the proposed project.

**Erosion and Sediment Controls** (check all methods that will be used at the project site) See attached information sheet for further details. Additional measures beyond those listed below (such as ditch/swale stabilization) may also be required, based on site characteristics.

1.	Soil stabilization (stabilization	on of exposed soils is re	equired within 7 days):
	Mulch	Seed & mulch	Sod
	Erosion control blanket	Other	Not applicable – Explain why;
2.	Sediment controls (required	for down gradient pe	rimeters and stockpiles):
	Fiber roll	Silt fence	Filter berm
	Other	Not applicable –	Explain why:
3.	Entrance/exit stabilization:		
	Stone pad	Mud mat	Paved driveway
	Other	Not applicable –	
			1 - /
4.	Storm drain inlet protection	(required for downstr	eam storm drains, except during winter):
	Filter bag insert	Other	There are no downstream drains
	]		
5.	Temporary Stabilization Ove	r Winter (if Project wi	ll not be stabilized before October 30 <sup>th</sup> )
	Mulch	Seed & mulch	Hydromulch
	Erosion control blanket	Other	Not applicable – Explain why:
I			

**Erosion and Sediment Control Site Plan.** A drawing showing the limits of disturbance, direction of grade, property boundaries, existing and proposed structures, and the locations of erosion and sediment control devises must be provided. This can be drawn below, or generated separately and submitted with your application materials. This drawing must be to scale with dimensions to provide the City with adequate information as to the projects impacts.

				<u> </u>			

#### Acknowledgment and Signature

<u>MS4 Statement of Compliance</u> (Pertaining to the City Code Section 1060 Erosion and Sediment Control for Land Disturbance Activities).

The Applicant, Landowner and the Contractor conducting work on the site are jointly responsible for the construction activities that occur on the site. By signing this permit, all parties are required to install and maintain all erosion and sediment control BMPs to ensure that sediment, sol and debris does not leave the construction site. This includes but is not limited to tracing of soil/mud onto public streets and roadways from vehicles leaving the site, soil eroding from the site onto roadways or drainage ditches or onto neighboring property. If sediment, soil/mud and /or debris leaves the site, all parties are responsible for the immediate clean up and all costs and finds associated with it. All parties are also responsible for the total restoration of vegetation on the site (seed/mulch, sod, gardens, etc.) after construction disturbance is substantially complete, and only after vegetation has been established with vigorous growth can BMPs be cleaned and removed.


This permit does not authorize any work other that was is specifically described in the application and plans listed above, nor any work by anyone other than the applicant listed on the permit. If permittee is found to (a) continue land disturbance work beyond completion date, (b) disturb more acreage that is permitted, (c) utilize a permit, of or the City finds land disturbance activities otherwise negatively impact the residents of environmental quality of the City of Hermantown, the permit may be revoked.

I hereby acknowledge that I have received and read information concerning the City of Hermantown's Erosion and Sediment Control Requirements and the City Code Section 1060. I agree to install and maintain such controls as required throughout the duration of the construction. I also consent that the City's designated representative may enter upon the property for purposes of inspection to determine compliance with erosion and sediment control requirements until the lot is fully stabilized. At the completion of final stabilization, the Applicant, Landowner or Contractor is responsible to contact the City for final inspection. At this time, the permit will be terminated if the City deems the project stabilized. I understand that I will be subject to loss of deposit and enforcement action for failure to comply with erosion and sediment control requirements.

I hereby certify with my signature that I understand all of the above and all date of my application forms, plans and specifications are true and correct to the best of my knowledge.

#### **Applicant Signature**

Signature:	_ Date:
Landowner Signature (If different than Applicant)	
Signature:	Date:
Contractor Signature (Responsible for Erosion Contre	ol)
Signature:	_Date:



m

Summary of Regulatory Requirements for Erosion and Sediment Control

3 a

Requirement	Description
Stabilize exposed soils	<ul> <li>Exposed soils must be temporarily or permanently stabilized within 7 days of being worked. Stabilization can be achieved with a variety of materials including mulch, seed/mulch, soid, erosion control blankets, riprap, aggregate, or pavement.</li> </ul>
Install and maintain sediment control along perimeter	ant Before construction begins, controls must be installed at the perimeter of down gradient slopes to prevent sediments from moving offsite. While slit fencing is used most often, other options (such as biorolls or compost logs) are also appropriate for some applications. Slit fences are not appropriate for long, steep slopes. Whatever method is chosen, it must be installed in accordance with the manufacturer's specifications. For example, slit fence must be brenched in sk inches.
	<ul> <li>Perimeter controls must be inspected at least weekly and after every 1/2 inch rain and maintained as needed. Slift fences must be repaired, replaced, or supplemented when they become non-functional or when they are 1/3 full with sediment.</li> </ul>
Minimize vehicle tracking onto roads	It Stone pads, mud mats, wash racks, or equivalent systems must be used at the construction exit to prevent tracking of sediments offsite.
	Any sediment that does get tracked onto the streets must be swept up and removed within 24 hours.
Install and maintain storm drain inlet protection	<ul> <li>All storm drain inlets that receive runoff from the construction site must be protected until the site is fully stabilized. Examples of inlet protection options include inlet filter bags and gravel bag barriers.</li> </ul>
	<ul> <li>Inlet protection devices must be inspected weekly and after every 1/2 inch rain event. Sediments must be removed as needed and must not be discharged into the storm sever.</li> </ul>
Install sediment controls for temporary stockpiles	<ul> <li>Sediment control must be installed around temporary soil stockpiles using silt fence or another method.</li> <li>Stockpiles must not be placed in streets, on sidewalks, or near water bodies.</li> </ul>
	<ul> <li>If a stockpile is to remain in place for an extended period, it must be stabilized like any other exposed soll area. This does not apply to stockpiles of aggregate or sand.</li> </ul>
Control dewatering discharge	<ul> <li>All water from dewatering activities must be discharged in a manner that does not cause erosion, nulsance conditions, or adverse impacts to receiving waters.</li> </ul>
Complete and submit a <i>Permit</i> <i>Modification Form</i> upon change of ownership	<ul> <li>For new homes within a subdivision, the state NPDES stormwater permit for construction activities requires inge the new owner or operator to submit a <i>Permit Modification Form</i> to the Minnesota Pollution Control Agency prior to commencing construction activity and within 7 days of assuming control of the property. You may be required to provide a copy of your completed form to the City. If the original owner did not provide you with a conv of the annimed form control.</li> </ul>
This is not an exhaustive list and is effective erosion and sediment contro	183

errecuve erosion and sediment control on some sites based on site conditions and the type of project.

APPLICANT: please keep this information for future reference

December 2009

4

# **EROSION CONTROL AND FILL PERMIT**

\*\*\*PERMIT TO BE FILLED OUT BY CITY STAFF\*\*\*

	APPLICATION IS HEREBY DENIED		
	PERMISSION IS HEREBY GRANTED TO		
	all in accordance with the application, addendum for supporting data, unless specified hereinafter in the		
	Additional Deposit Amount Required:		
BY OF	DER OF:		
	Signature of Permitting Authority	Title	Date
	THIS PERMIT TERMINATES ON ocal ordinance and/or Minnesota Law.		except as provided

\*Permit Application and MS4 Statement of Compliance shall be attached to the Permit.


### **ACCEPTANCE OF CONDITIONS**

Developer hereby acknowledges and accepts the conditions specified on the foregoing Special Use Permit and covenants and agrees to comply with each and every such situation.

Developer acknowledges that the failure to comply with all of the conditions shall constitute a violation of the Hermantown Zoning Ordinance and that the City of Hermantown may, in such event, in addition to other remedies, institute any appropriate action of preceding to prevent, restrain, correct, or abate the violation or exercise its rights to the performance surety provided by Developer. IN WITNESS WHEREAS, Developer has executed this acceptance on the \_\_\_\_\_ day of

		[Developer Name]	
		Ву	
		lts	
STATE OF MINNESOTA	) )ss.		
COUNTY OF ST. LOUIS	ý		
The foregoing instrume	ent was acknowled	lged before me on this _	day of
20 by	the	of	

Notary Public







City of Hermantown 5105 Maple Grove Road Hermantown, MN 55811 218-729-3600 www.hermantownmn.com

## **Stormwater Management Plan Submittal Checklist**

(Include with Stormwater Management Plan)

Project Name:						
Owner / Developer:						
Engineering Firm and Engineer:						
Stormwater Management Plan Submittal Date:	Estimated Start of Construction Date:					
Stormwater	Management Plan items	Included				
		Yes	No	N/A		
Stormwater Management Plan Pre-A	oplication Meeting Verification Slip - Signed					
Cover Sheet - Signed by the Design En	gineer					
Stormwater Management Plan Submi	ttal Checklist					
Stormwater Management Plan Summ	ary Form					
Table of Contents						
Project Summary						
Pre-Project and Post-Project Pervious	and Impervious Areas					
Pre-Project Conditions						
Complete Analysis of pre-project cond	litions with drainage exhibits					
Post-Project Conditions						
Complete Analysis of post-project con	ditions with drainage exhibits					
Discussion of project's Peak Flows, TSS	S Removal, Temperature, & Volume Controls					
Description of BMP's Location, Function	oning & Routing					
Statement of Project Performance in c	context of City's Storm Water Ordinance					
ESCP or SWPPP Documents						
Stormwater Management BMP Opera	tions, Inspections and Maintenance Plan					
Full Plan Set (11" x 17")			_			
Appendices (Geotechnical Report, Mo	deling Output, Exhibits, Etc.)					
Electronic Submittal (PDF of Full Repo	rt and Modeling Files)					