TKDA

11 East Superior Street, Suite 420
Duluth, MN 55802
218.724.8578
tkda.com

Hermantown SID 531 & 532
Weekly Construction Meeting Minutes
June 3, 2020 9:00 AM

Attendance:

Will Derocher	TKDA
Mike Rogalla	Ulland Bros
David Nelson	Ulland Bros
Joe Wicklund	Hermantown
Paul Senst	Hermantown
Glen Leibel	Hermantown
David Bolf	Hermantown

1. Progress update
   - A. Bacteria tests passed for watermain.
   - B. Hydro test was being completed Tuesday night.
   - C. Services will start going in tomorrow (or Friday)
   - D. Ulland hit rock that will impact the road section, TKDA has created a new road profile.

2. Schedule for the next 7 days
   - A. Portland grading will begin early next week.
   - B. Johnson centerline culverts to go in later this week.
   - C. Reclaimer available 6/12, approximate start date for reclaiming.
   - D. Alexander culverts to be installed next week.
   - E. Hermantown Road work is ~1 month out.

3. Comments, Questions, Concerns
   - A. Remove additional trees on Portland Rd in the ditch bottom removed as well as several large maple and spruce in front of a resident's house. They were marked yesterday.
   - B. There have been 5 telephone strikes so far since the lines were improperly or not marked. Ulland has filed a complaint with the Pipeline mapping service against USIC. USIC is responsible for marking communication and underground electric. Ulland is concerned that Electric lines have been missed as well, we are actively working on getting this resolved.

C. Additional service to empty lot will be installed where feasible. Ulland will pick a location between rocks and trees that is suitable.